Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ABV161

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SCHEUNEMANN, ROGER	Phone #
Mailing Address: 5424 GRANT ROAD	
City: VESPER	State: WI — Zip Code: 54489
County: Wood	Co. Permit #: 25055 — Notification #: 9539272401 — Completed: 06-18-2024
Well Constructor (Business Name): ALL AMERICAN WELL & PUMP	Lic. #: 7197 — Facility ID # (Public Wells)
Address: 10224 RANGELINE RD AUBURNDALE WI 54412	Well Plan Approval # / Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well # — Specific Capacity: 0

1. Well Location

Town of HANSEN	Fire # (if avail.): 5424
Street Address or Road Name and Number: 5424 GRANT ROAD	
Subdivision Name	Lot # — Block #
Latitude / Longitude in Decimal Degree (DD): 44.491 °N -89.9882 °W	Method Code: GPS008
SE NE or Govt Lot #: — Section: 11 — Township: 23 N — Range: 4 E	

2. Well Type Replacement
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?: NON-COMPLYING
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	40
6	40	200

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 8in. dia	
Yes	Removed? 12depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	C-CLAY	Surface	7
S	S-SAND	7	12
N	N-SANDSTONE	12	28
Q	Q-GRANITE	28	200

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL, 18.97, A53, WHEATLAND, P.E. WELDED	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
10 ft. below ground surface

10. Pump Test
Pumping level 200 ft. below surface
Pumping at 3 GP M for 1 Hrs.
Pumping Method ? Airlift

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	40	10 S

12. Notified Owner of need to fill & seal ? Yes
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
FJ	6490	06-18-2024
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Septic or Holding, or POWTS Tank		75

Comment:

Created On: 06-13-2024 Updated On: 01-13-2025 Review Status: APPROVED