Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ABV717

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: KOBYLSKI RICHARD & JOAN		Phone #	
Mailing Address: W 3288 STATE ROAD 82 E			
City: MAUSTON	State: WI	Zip Code: 53948	
County: Juneau	Co. Permit #	Notification #	Completed: 06-03-2024

Well Constructor (Business Name): ROBERTS IRRIGATION CO INC	Lic. #: 3262	Facility ID # (Public Wells)	
Address: 1500 POST RD PLOVER WI 54467		Well Plan Approval #: 29-01-013998	
		Approval Date (mm-dd-yyyy): 06-20-2016	
Hicap Permanent Well #: 91370	Common Well #	Specific Capacity: 10.2	

1. Well Location

Town of MARION

Fire # (if avail.)

Street Address or Road Name and Number: NORTH OF HWY 82 --------- EAST OF COUNTY HWY HH

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)				Method Code
43.7976 °N	-89.9301 °W			GPS008

SE	NW	Section	Township	Range
or Govt Lot #		8	15 N	5 E

2. Well Type Reconstruction

of previous unique well # ABR215 constructed in 2023

Reason for replaced or reconstructed well ?

CASING SUNK / NOT SEATED

Construction Type: Drilled

3. Well serves 1 # of CENTER PIVOT

Private, non-potable — Irrigation

Heat Exchange____# of drillholes

Hicap Well ? Yes

Hicap Property ? Yes

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
16	Surface	250

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
Yes	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		I	I	I-SOIL-ORGANIC I-W/SOIL-ORGANIC	Surface	2
T		S		T-TAN/BROWN S-SAND	2	95
T	S		N	T-TAN/BROWN S-SOFT/LOOSE N-W/SANDSTONE	95	118
T			N	T-TAN/BROWN N-W/SANDSTONE	118	250

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
16	ASTM A53B .375 STEEL WELDED #62.5 PRFT	Surface	118
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	118	3 S

9. Static Water Level

11 ft. below ground surface

10. Pump Test

Pumping level 33 ft. below surface

Pumping at 225 GP M for 2 Hrs.

Pumping Method ? Airlift

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
RICI		07-02-2024
Drill Rig Operator	Lic or Reg #	Date Signed
IA	9217	07-02-2024

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment: WELL CASING SANK OVER TIME. IT WAS SEATED IN A SOFT SANDSTONE. WE ADVANCED 23' OF CASING TO FIRM SANDSTONE AND CLEANED THE BOTTOM OF THE BORE HOLE.

Created On: 07-02-2024 Updated On: 10-15-2026 Review Status: APPROVED