Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACA717

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: BART INNIS	Phone #
Mailing Address: 11296 WEST US HIGHWAY 2	
City: SAXON	State: WI — Zip Code: 54559
County: Iron	Co. Permit #: — Notification #: 9670387001 — Completed: 12-04-2024
Well Constructor (Business Name): WEBSTER WELL DRILLING INC	Lic. #: 665 — Facility ID # (Public Wells):
Address: PO BOX 151 MINOCQUA WI 54548-0151	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0

1. Well Location

Town of GURNEY	Fire # (if avail.): 11296
Street Address or Road Name and Number: WEST US HIGHWAY 2	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 46.51124 °N -90.50727 °W	Method Code: SCR006
SW NW or Govt Lot #:	Section: 33 — Township: 47 N — Range: 1 W

2. Well Type New Well
of previous unique well #: — constructed in:
Reason for replaced or reconstructed well ?:
Construction Type: Drilled

3. Well serves 1 # of RESTAURANT/TAVERN
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	360

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	Q	S		Q-CAVING S-SAND	Surface	200
		X		X-SAND & CLAY	200	300
		S	G	S-SAND G-W/GRAVEL/STONES	300	360

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.97 LBS. ASTM A53-B WHEATLAND WELDED JOINTS	Surface	360
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
320 ft. below ground surface

10. Pump Test
Pumping level 360 ft. below surface
Pumping at 0 GP M for 1 Hrs.
Pumping Method ? Other

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	60	4 S

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
MND	4634	12-05-2024
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TAS	4688	12-05-2024

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	=	120	Building Drain - Sanitary	=	100
			Septic or Holding, or POWTS Tank	=	110

Comment: THE CASING OF THE WELL BROKE OFF AT 320 FEET; THIS WELL WAS A DRY HOLE AND IMMEDIATELY ABANDONED. ABANDONMENT REPORT TO FOLLOW. NO WATER SAMPLE WILL BE TAKEN.

Abandonment Type	Abandonment Date	Procedure	Reason
	12/05/2024	ABANDONMENT	CASING BROKE OFF AT 320;'

Created On: 12-05-2024 Updated On: 12-27-2024 Review Status: APPROVED