Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACD864

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TOMSHEPSKI BOB			Phone #
Mailing Address: W770 WIND SONG LN			
City: PARK FALLS	State: WI	Zip Code: 54552	
County: Price	Co. Permit #:	Notification #: 9603215201	Completed: 08-17-2024

Well Constructor (Business Name): HANSER, ELIJAH J	Lic. #: 8360	Facility ID # (Public Wells):	
Address: HANSER WELL AND PUMP LLC PO BOX 397 LAC DU FLAMBEAU WI 54538		Well Plan Approval #:	Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:	Specific Capacity:	

1. Well Location

City of PARK FALLS			Fire # (if avail.): 770
Street Address or Road Name and Number: 770 WIND SONG LN			
Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): 45.9191 °N -90.0783 °W			Method Code: SCR002
SE NW or Govt Lot #:	Section: 26	Township: 40 N	Range: 3 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Driven Point

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
2	Surface	43

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	A53 GALV STEEL T&C	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
2	936 SS 10SLOT	40	43

7. Grout or Other Sealing Material
Method

8. Geology

9. Static Water Level
28 ft. below ground surface

10. Pump Test
Pumping level _____ ft. below surface
Pumping at _____ GP for _____ Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
EH	8360	05-19-2025
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 05-19-2025 Updated On: 06-05-2025 Review Status: APPROVED