Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACE424

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PRELL GARY	Phone #
Mailing Address: E1114 CAMP ROAD	
City: WAUPACA	State: WI — Zip Code: 54981
County: Waupaca	Co. Permit #: Wisconsin — Notification #: 9883142701 — Completed: 05-22-2025

1. Well Location

Town of DAYTON

Fire # (if avail.): E1114

Street Address or Road Name and Number: CAMP ROAD

Subdivision Name | Lot # | Block #

Well Constructor (Business Name): LOEHRKE, NEAL D	Lic. #: 133	Facility ID # (Public Wells)	
Address: VALLEY WELL DRILLING N1600 HWY 10 S WEYAUWEGA WI 54983		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 3.3	

Latitude / Longitude in Decimal Degree (DD): 44.32667 °N -89.17332 °W — Method Code: SCR002

NE	NW	Section	Township	Range
or Govt Lot #		4	21 N	11 E

2. Well Type Replacement

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?: UPDATE BASEMENT POINT

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	54

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
Yes	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	Y-SAND & GRAVEL	Surface	54

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18.97 LBS/FT A53 GR B NUCOR WELDED	Surface	50
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	TELE SS 15 SLOT	50	54

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		2 S

9. Static Water Level

26 ft. below ground surface

10. Pump Test

Pumping level 29 ft. below surface

Pumping at 10 GP M for 30 Hrs.

Pumping Method ? Test Pump

11. Well Is

15 in. above grade

Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

1.25 BASEMENT POINT

Filled & Sealed Well(s) as needed? Yes

VWD FILLED & SEALED 5/22/25

13. Constructor / Supervisory Driller	Lic #	Date Signed
NL	133	05-22-2025
Drill Rig Operator	Lic or Reg #	Date Signed
NL	133	05-22-2025

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 06-04-2025 Updated On: 12-23-2025 Review Status: APPROVED