Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACF197

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RIESE, JAY	Phone #
Mailing Address: 1005 SHADOWOOD CIRCLE #2	
City: WEST BEND	State: WI — Zip Code: 53095
County: Adams	Co. Permit #: — Notification #: 9930882301 — Completed: 07-15-2025
Well Constructor (Business Name): FARAGO PLBG & TRENCHING INC	Lic. #: 126 — Facility ID # (Public Wells):
Address: 229 SHORT ST, PLAINFIELD WI 54966	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 20

1. Well Location

Town of NEW CHESTER	Fire # (if avail.): 2527
Street Address or Road Name and Number: FIRST AVENUE	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 43.88635 °N -89.59821 °W	Method Code: GPS008
SE NE or Govt Lot #: — Section: 12 — Township: 16 N — Range: 7 E	

2. Well Type New Well
of previous unique well #: — constructed in:
Reason for replaced or reconstructed well ?:
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	116

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	S-SAND	Surface	15
C	C-CLAY	15	35
Y	Y-SAND & GRAVEL	35	116

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO A53 6.625 X.280 WALL WELDED TOGETHER WEIGHT 2,124.64	Surface	112
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	#10 SLOT S&S	112	116

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENT ALONG CASING	Surface		

9. Static Water Level
53 ft. below ground surface

10. Pump Test
Pumping level 54 ft. below surface
Pumping at 20 GP M for 2 Hrs.
Pumping Method ? Test Pump

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
CF	8145	07-16-2025
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 06-26-2025 Updated On: 10-15-2026 Review Status: APPROVED