Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACF514

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TILLY, PAT	Phone #: (920)265-2043
Mailing Address: 3138 MEADOW HEIGHTS CT	
City: SUAMICO	State: WI — Zip Code: 54313
County: Marinette	Co. Permit #:
Notification #: 9938800401	Completed: 07-07-2025
Well Constructor (Business Name): LUISIER WELL DRILLING INC	Lic. #: 157
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: 220 HANK MARKS DR OCONTO FALLS WI 54154-1078	Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0.1	

1. Well Location

Town of MIDDLE INLET	Fire # (if avail.): 7460
Street Address or Road Name and Number: CREEK RD	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 45.3097 °N -87.97 °W	Method Code: SCR002
SW SE or Govt Lot #:	Section: 23 — Township: 33 N — Range: 20 E

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of CABIN

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	103

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y		Y-SAND & GRAVEL	Surface	85
		X	G	X-SAND & CLAY G-W/GRAVEL/STONES	85	103

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	CRESLINE PVC-1120 SCH 40 200 PSI -F-480	Surface	95
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	(2) 12 SLOT S.S. SCREEN	95	103

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
QUIK GROUT	Surface	95	10 S
#40 GRAVEL PACK (RED FLINT SAND & GRAVEL LLC)	95	103	16 S

9. Static Water Level

50 ft. below ground surface

10. Pump Test

Pumping level 90 ft. below surface

Pumping at 3 GP M for 6 Hrs.

Pumping Method ? Airlift

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
KM	5864	07-08-2025
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
ZJ	8833	07-08-2025

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment: NO SEPTIC AT THE TIME OF DRILLING. WE WILL BE INSTALLING THE WATER SYSTEM.

Created On: 07-08-2025 Updated On: 10-15-2026 Review Status: APPROVED