Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACJ645

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: O BRIEN JAMES	Phone #
Mailing Address: 7879N JANESVILLE AVE	
City: HAYWARD	State: WI — Zip Code: 54843
County: Sawyer	Co. Permit #:
Notification #: 10035595601	Completed: 10-29-2025
Well Constructor (Business Name): FROEMEL WELL	Lic. #: 6080
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: 15251 W COUNTY B HAYWARD WI 54843-4100	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 2	

1. Well Location

Town of HAYWARD	Fire # (if avail.): 7879N
Street Address or Road Name and Number: JANESVILLE AVE	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 45.92049 °N -91.40586 °W	Method Code: GPS008

NW	SE	Section	Township	Range
or Govt Lot #		30	40 N	8 W

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	162

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		S-SAND	Surface	40
		Y	C	Y-SAND & GRAVEL C-CLAYEY	40	90
		Z	M	Z-CLAY & GRAVEL M-SILTY	90	145
T	F	N		T-TAN/BROWN F-FRACTURED N-SANDSTONE	145	160
T	H	N		T-TAN/BROWN H-HARD/FIRM N-SANDSTONE	160	162

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCA WEILDED ASTM A53B 18.97LB/FT	Surface	160
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	NATURAL	160	162

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		4 S

9. Static Water Level

50 ft. below ground surface

10. Pump Test

Pumping level 60 ft. below surface

Pumping at 20 GP M for 1 Hrs.

Pumping Method ? Test Pump

11. Well Is

22 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
TF	7401	10-29-2025
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS treatment component (septic tanks, aerobic treatment units or filters)		70	POWTS dispersal component (soil absorption unit or mound)		80

Comment: WATER SAMPLE WILL BE TAKEN AFTER PUMP SYSTEM IS INSTALLED

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	12/04/2025	

Created On: 10-29-2025 Updated On: 12-04-2025 Review Status: APPROVED