Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACJ985

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	POLSON, JEFF AND CHRISTINE
Phone #	
Mailing Address	5212 S DARROW RD
City	SUPERIOR
State	WI
Zip Code	54880
County	Douglas
Co. Permit #	
Notification #	9949277204
Completed	11-07-2025
Well Constructor (Business Name)	KENT, ROBERT W
Lic. #	6791
Facility ID # (Public Wells)	
Address	KENT WELL DRILLING 749 SEBOE RD WRENSHALL MN 55797
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.2

1. Well Location
Town of SUPERIOR
Fire # (if avail.)
Street Address or Road Name and Number
4374 E TWIN CREEK RD
Subdivision Name | Lot # | Block #
Latitude / Longitude in Decimal Degree (DD): 46.5754 °N -92.0854 °W
Method Code: SCR002
NW or Govt Lot # | NE | Section: 11 | Township: 47 N | Range: 14 W

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	202

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	Yes
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		C-CLAY	Surface	123
		N		N-SANDSTONE	123	202

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WEATLAND SCH 40 .280 18.97	Surface	124
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material
Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	124	

9. Static Water Level
80 ft. below ground surface

10. Pump Test
Pumping level 180 ft. below surface
Pumping at 20 GP M for 1 Hrs.
Pumping Method ? Airlift

11. Well Is
20 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
RK	6791	12-17-2025
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
RK		12-17-2025

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 11-10-2025 Updated On: 01-22-2026 Review Status: APPROVED