Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACK564

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HOWARD, TODD	Phone #
Mailing Address: 105080 26TH RD	
City: MARSHFIELD	State: WI — Zip Code: 54449
County: Marathon	Co. Permit #: — Notification #: 10084905701 — Completed: 11-22-2025
Well Constructor (Business Name): HAUPT WELL DRLG INC	Lic. #: 6602 — Facility ID # (Public Wells):
Address: PO BOX 136 AUBURNDALE WI 54412	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.5

1. Well Location

Town of SPENCER	Fire # (if avail.): 105080
Street Address or Road Name and Number: 26TH RD	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 44.7146 °N -90.2524 °W	Method Code: GPS008
SE SW or Govt Lot #:	Section: 22 — Township: 26 N — Range: 2 E

2. Well Type New Well
of previous unique well #: — constructed in:
Reason for replaced or reconstructed well ?:
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	60

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	Yes
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		C-CLAY	Surface	48
	D	Q		D-DECOMPOSED/WEATHERED Q-GRANITE	48	52
		Q		Q-GRANITE	52	60

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B-280 WALL WELDED-MADE WHEATLAND TUBE	Surface	52
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
MOUNDED #8	Surface		2 S

9. Static Water Level
5 ft. below ground surface

10. Pump Test
Pumping level 39 ft. below surface
Pumping at 16 GP M for 1 Hrs.
Pumping Method ? Test Pump

11. Well Is
22 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
SH	6634	12-05-2025
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
SH	6634	12-05-2025

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Septic or Holding, or POWTS Tank	=	65

Comment:

Created On: 11-25-2025 Updated On: 01-14-2026 Review Status: APPROVED