Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACK693

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: LETOURNEAU NEAL	Phone #
Mailing Address: N5853 LAKE RD	
City: STONE LAKE	State: WI Zip Code: 54876
County: Washburn	Co. Permit #:
Notification #: 10064305301	Completed: 11-20-2025
Well Constructor (Business Name): KRAMER WELL DRILLING LLC	Lic. #: 8118
Facility ID # (Public Wells):	
Address: PO BOX 71 WEYERHAEUSER WI 54895	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 1	

1. Well Location

Town of STONE LAKE	Fire # (if avail.): N 5853
Street Address or Road Name and Number: LAKE RD	
Subdivision Name:	Lot #: Block #:
Latitude / Longitude in Decimal Degree (DD): 45.8473 °N -91.5625 °W	Method Code: GPS008
NE SE or Govt Lot #:	Section: 23 Township: 39 N Range: 10 W

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of SHED

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	211

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T	Q	Y	C	T-TAN/BROWN Q-CAVING Y-SAND & GRAVEL C-CLAYEY	Surface	91
O	V	Z	M	O-ORANGE V-NON-CAVING Z-CLAY & GRAVEL M-SILTY	91	142
T	Q	T	C	T-TAN/BROWN Q-CAVING T-TILL C-CLAYEY	142	210
K	V	G		K-BLACK V-NON-CAVING G-GRAVEL/STONES	210	211

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P.E. STEEL 19#/F T ASTM A53	Surface	211
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		3 S

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 48 ft. below surface

Pumping at 18 GP M for 2 Hrs.

Pumping Method ? Test Pump

11. Well Is

30 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
AFH	7393	12-03-2025
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS treatment component (septic tanks, aerobic treatment units or filters)		59	Building Drain - Sanitary		56

Comment:

Created On: 12-03-2025 Updated On: 10-15-2026 Review Status: APPROVED