Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACL083

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	CRUBAUGH, JESSE
Phone #	
Mailing Address	W9945 30TH ST
City	CAMP DOUGLAS
State	WI
Zip Code	54618
County	Juneau
Co. Permit #	
Notification #	10121649801
Completed	01-08-2026
Well Constructor (Business Name)	NELSONS PLBG & ELEC INC
Lic. #	42
Facility ID # (Public Wells)	
Address	25269 HWY 12 TOMAH WI 54660-5174
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.6

1. Well Location

Town of NECEDAH	Fire # (if avail.) W4930
Street Address or Road Name and Number	NORWOOD RD
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	44.0306 °N -90.0329 °W
Method Code	GPS008
NW SW or Govt Lot #	
Section	16
Township	18 N
Range	4 E

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

SYSTEM UPGRADE

Construction Type Drilled

3. Well serves 1 # of TRAILER

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	58

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T		S		T-TAN/BROWN S-SAND	Surface	19
	N	S		N-FINE S-SAND	19	33
	N	S	C	N-FINE S-SAND C-CLAYEY	33	49
		Y		Y-SAND & GRAVEL	49	58

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WHEATLAND, STEEL PE WELD 18.97LB A#53	Surface	55
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	SS 10 SLOT JOHNSON	55	58

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
#8 GRANULAR BENTONITE	Surface	1	5 S

9. Static Water Level

16 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 15 GP M for 1 Hrs.

Pumping Method ? Airlift

11. Well Is

22 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes

WILL BE DONE WHEN NEW IS ON LINE BY PLUMBER

13. Constructor / Supervisory Driller	Lic #	Date Signed
MN	3799	01-19-2026
Drill Rig Operator	Lic or Reg #	Date Signed
CS	8031	01-19-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	100	Sewer - Building Sanitary	>	25
Landfill	>	1200	Septic or Holding, or POWTS Tank	>	50

Comment:

Created On: 12-24-2025 Updated On: 04-23-2026 Review Status: APPROVED