Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACL168

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	BOB RIGGS CONSTRUCTION
Phone #	
Mailing Address	345 CHURCH ST.
City	BURLINGTON
State	WI
Zip Code	53105
County	Racine
Co. Permit #	
Notification #	10120301401
Completed	12-17-2025
Well Constructor (Business Name)	BIERSACK, ROBERT K
Lic. #	6413
Facility ID # (Public Wells)	
Address	BIERSACK WELL SERVICE W4502 ST RD 20 EAST TROY WI 53120
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	1.9

1. Well Location

Town of	BURLINGTON
Fire # (if avail.)	
Street Address or Road Name and Number	3021 BROWNS LAKE RD
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	42.6906 °N -88.2502 °W
Method Code	SCR002
NE SE or Govt Lot #	
Section	28
Township	3 N
Range	19 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	50

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
Yes	Cable-tool Bit 6in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y		G		Y-YELLOW G-GRAVEL/STONES	Surface	35
R		S		R-RED S-SAND	35	50

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NOVA STEEL ASTM A53B 18.97 PPF P/E	Surface	47
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	20 SLOT STAINLESS STEEL	47	50

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		

9. Static Water Level

32 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 15 GP M for 2 Hrs.

Pumping Method ? Other

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
RB	6413	01-05-2026
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Drain - Sanitary	>	50

Comment:

Created On: 01-05-2026 Updated On: 01-28-2026 Review Status: APPROVED