Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACL209

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	DELONG DARLA
Phone #	
Mailing Address	W3189 CTY LINE RD
City	DURAND
State	WI
Zip Code	54736

County	Co. Permit #	Notification #	Completed
Pepin	1	10128254001	01-07-2026

1. Well Location

Town of LIMA	Fire # (if avail.) W3189

Street Address or Road Name and Number: CTY LINE RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
FEDIE, DONALD S	127	

Latitude / Longitude in Decimal Degree (DD): 44.6835 °N -91.8114 °W
Method Code: GPS008

Well Plan Approval #:

NW or Govt Lot #	NW	Section	Township	Range
		2	25 N	12 W

Address: FEDIE WELL DRILLING & PUMP SERVICE INC W536 U S HWY 10 MONDOVI WI 54755-7729

Approval Date (mm-dd-yyyy):

2. Well Type Replacement

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		2.4

Reason for replaced or reconstructed well ?: OLD WELL FAILING

3. Well serves 1 # of HOME

Private,potable Drillhole

Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	35
6	35	60

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
Yes	Cable-tool Bit 10in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
K		I		K-BLACK I-SOIL-ORGANIC	Surface	1
T		S		T-TAN/BROWN S-SAND	1	6
T		N		T-TAN/BROWN N-SANDSTONE	6	60

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL PIPE 19.45 WHEATLAND T/C	Surface	35
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

20 ft. below ground surface

10. Pump Test

Pumping level 25 ft. below surface

Pumping at 12 GP M for 2 Hrs.

Pumping Method ? Test Pump

11. Well Is

19 in. above grade

Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	35	15 S

12. Notified Owner of need to fill & seal ? No

WILL BE DONE BY PUMP INSTALLER

Filled & Sealed Well(s) as needed? No

WILL BE DONE BY PUMP INSTALLER

13. Constructor / Supervisory Driller	Lic #	Date Signed
DSF	127	01-07-2026
Drill Rig Operator	Lic or Reg #	Date Signed
RG	7898	01-07-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS holding component (also known as holding tank)		25	POWTS dispersal component (soil absorption unit or mound)		50
			Sewer - Building Sanitary		20

Comment:

Created On: 01-07-2026 Updated On: 10-15-2026 Review Status: APPROVED