Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACL552

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BULA, COREY	Phone #
Mailing Address: 326 STATE RD 73	
City: BANCROFT	State: WI — Zip Code: 54921
County: Adams	Co. Permit #: — Notification #: 10087732401 — Completed: 01-12-2026
Well Constructor (Business Name): HAUPT WELL DRLG INC	Lic. #: 6602 — Facility ID # (Public Wells):
Address: PO BOX 136 AUBURNDALE WI 54412	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 4

1. Well Location

Town of LEOLA				Fire # (if avail.): 326
Street Address or Road Name and Number: STATE RD 73				
Subdivision Name:		Lot #:		Block #:
Latitude / Longitude in Decimal Degree (DD): 44.2447 °N -89.6416 °W				Method Code: GPS008
NE	NE	Section: 3	Township: 20 N	Range: 7 E
or Govt Lot #				

2. Well Type New Well
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	155

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	Yes
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y		Y-SAND & GRAVEL	Surface	121
	S	N		S-SOFT/LOOSE N-SANDSTONE	121	133
	H	N		H-HARD/FIRM N-SANDSTONE	133	155

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B- 280 WALL WELDED- MADE WHEATLAND TUBE	Surface	133
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
11 ft. below ground surface

10. Pump Test
Pumping level 15 ft. below surface
Pumping at 16 GP M for 1 Hrs.
Pumping Method ? Test Pump

11. Well Is
20 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
MOUNDED #8	Surface		2 S

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
SH	6634	02-06-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
SH	6634	02-06-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	=	110	Septic or Holding, or POWTS Tank	=	90

Comment:

Created On: 02-06-2026 Updated On: 02-24-2026 Review Status: APPROVED