Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACL558

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MURPHY, DOMINICK	Phone #
Mailing Address: N9884 PADRE PIO DR	
City: NECEDAH	State: WI — Zip Code: 54646
County: Juneau	Co. Permit #: — Notification #: 10141290701 — Completed: 02-05-2026
Well Constructor (Business Name): LANGE PLUMBING INC	Lic. #: 7538 — Facility ID # (Public Wells):
Address: N5769 HWY 58 NEW LISBON WI 53950	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity:

1. Well Location

Town of NECEDAH	Fire # (if avail.): N9884
Street Address or Road Name and Number: PADRE PIO DRIVE	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 44.00192 °N -90.02768 °W	Method Code: SCR002
NE SW or Govt Lot #:	Section: 28 — Township: 18 N — Range: 4 E

2. Well Type Replacement

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?: PLUGGED WELL

Construction Type: Driven Point

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
1.75	28	31
1.25	Surface	28

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
1.25	ASTM A-53 1 1/4" SCHEDULE 40 GRADE A	Surface	28
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.75	80 GAUGE	28	31

7. Grout or Other Sealing Material

Method

8. Geology

9. Static Water Level

8 ft. below ground surface

10. Pump Test

Pumping level _____ ft. below surface

Pumping at _____ GP for _____ Hrs.

Pumping Method ?

11. Well Is

15 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

WILL COME BACK AFTER THE GROUND THAWS TO ABANDON

Filled & Sealed Well(s) as needed? No

WILL COME BACK AFTER THE GROUND THAWS TO ABANDON

13. Constructor / Supervisory Driller	Lic #	Date Signed
SL	4553	02-12-2026
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS holding component (also known as holding tank)	>	25	POWTS dispersal component (soil absorption unit or mound)	>	50

Comment:

Created On: 02-06-2026 Updated On: 03-04-2026 Review Status: APPROVED