Well Construction Report
WISCONSIN UNIQUE WELL NUMBER: ACL588

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	COLGAN CUSTOM HOMES - 363 CANDY LN
Phone #	
Mailing Address	363 CANDY LN
City	RIVER FALLS
State	WI
Zip Code	54022
County	St. Croix
Co. Permit #	
Notification #	10143074702
Completed	02-24-2026
Well Constructor (Business Name)	PELKE PLBG & WELL DRLG INC
Lic. #	535
Facility ID # (Public Wells)	
Address	N6298 STATE HWY 25 DURAND WI 54736-9105
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	1

1. Well Location

Town of KINNICKINNIC	Fire # (if avail.) 363
Street Address or Road Name and Number	CANDY LN
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	44.91445 °N -92.59694 °W
Method Code	GPS008
SW NW or Govt Lot #	
Section	17
Township	28 N
Range	18 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable Drillhole

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	240

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
Yes	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		C-CLAY	Surface	46
		L		L-LIMESTONE/DOLOMITE	46	60
		N		N-SANDSTONE	60	195
		L		L-LIMESTONE/DOLOMITE	195	240

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.97 LBS WHEATLAND USA A-53 GR-B	Surface	47
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

160 ft. below ground surface

10. Pump Test

Pumping level 180 ft. below surface

Pumping at 20 GP M for 1 Hrs.

Pumping Method ? Airlift

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
BP	8725	03-03-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
BP	8725	03-03-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50	Septic or Holding, or POWTS Tank	>	25

Comment:

Created On: 02-10-2026 Updated On: 04-06-2026 Review Status: APPROVED