Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACL835

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SWANSON, DAVE			Phone #
Mailing Address: 1039 HEATHER DR			
City: WOODBURY	State: MN	Zip Code: MN	
County: St. Croix	Co. Permit #:	Notification #: 10155412301	Completed: 02-26-2026

Well Constructor (Business Name): PELKE PLBG & WELL DRLG INC	Lic. #: 535	Facility ID # (Public Wells):	
Address: N6298 STATE HWY 25 DURAND WI 54736-9105		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.2	

3. Well serves 1 # of HOME
Private,potable Drillhole
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location

Town of ST. JOSEPH			Fire # (if avail.): 464
Street Address or Road Name and Number: 146TH AVE			
Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): 45.07362 °N -92.70221 °W			Method Code: GPS008
SE NE or Govt Lot #:	Section: 20	Township: 30 N	Range: 19 W

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	260

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
Yes	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y		Y-SAND & GRAVEL	Surface	90
		X		X-SAND & CLAY	90	175
		Y		Y-SAND & GRAVEL	175	220
		N		N-SANDSTONE	220	260

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.97 LBS WHEATLAND USA A-53 GR-B	Surface	220
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		

9. Static Water Level
110 ft. below ground surface

10. Pump Test
Pumping level 220 ft. below surface
Pumping at 20 GP M for 1 Hrs.
Pumping Method ? Airlift

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
BP	8725	03-03-2026
Drill Rig Operator	Lic or Reg #	Date Signed
BP	8725	03-03-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50	Septic or Holding, or POWTS Tank	>	25

Comment:

Created On: 02-24-2026 Updated On: 04-06-2026 Review Status: APPROVED