Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM279

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	R & C MIDWESTERN PROPERTIES - ROD BEGGS
Phone #	
Mailing Address	6460 AKRON AVENUE
City	PLAINFIELD
State	WI
Zip Code	54966
County	Waushara
Co. Permit #	
Notification #	10198018101
Completed	04-13-2026
Well Constructor (Business Name)	FARAGO, TERRY
Lic. #	41
Facility ID # (Public Wells)	
Address	N6079 8TH AVE PLAINFIELD WI 54966-9757
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	10

1. Well Location

Town of	OASIS
Fire # (if avail.)	N6486
Street Address or Road Name and Number	S. ANIWA ROAD
Subdivision Name	
Lot #	1
Block #	
Latitude / Longitude in Decimal Degree (DD)	44.2135 °N -89.4811 °W
Method Code	GPS008
NE NW or Govt Lot #	
Section	18
Township	20 N
Range	9 E

2. Well Type Replacement
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
NO WATER
Construction Type Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	76

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		I		I-SOIL-ORGANIC	Surface	1
		Y		Y-SAND & GRAVEL	1	76

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO A53 6.625 X.280 WALL WELDED TOGETHER WEIGHT 1384.81	Surface	73
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	#10 ALLOY S&S	73	76

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENT ALONG CASING	Surface		

9. Static Water Level
23 ft. below ground surface

10. Pump Test
Pumping level 25 ft. below surface
Pumping at 20 GP M for 1 Hrs.
Pumping Method ? Test Pump

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
TF	41	04-20-2026
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS treatment component (septic tanks, aerobic treatment units or filters)		90	POWTS dispersal component (soil absorption unit or mound)		95

Comment:

Created On: 03-23-2026 Updated On: 10-15-2026 Review Status: APPROVED