Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM301

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TOWNE CONSTRUCTION & REMODELING LLC	Phone #
Mailing Address: 2934 ARPIN-RICHFIELD RD	
City: ARPIN	State: WI — Zip Code: 54410
County: Adams	Co. Permit #: — Notification #: 10162100101 — Completed: 03-04-2026
Well Constructor (Business Name): BERTRAM JUNEMANN WELL DRILLING INC	Lic. #: 84 — Facility ID # (Public Wells):
Address: 7117 COUNTY ROAD S, RUDOLPH WI 54475	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 10

1. Well Location

Town of ROME — Fire # (if avail.):

Street Address or Road Name and Number: 332 TIMBER DR

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): 44.2156 °N -89.8229 °W — Method Code: GPS008

SE SE or Govt Lot # — Section: 7 — Township: 20 N — Range: 6 E

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	58

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	S-SAND	Surface	58

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P.E. A-53 .280 NTP-TRI	Surface	55
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	TELE. SS 12 SLOT ALLOY	55	58

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		1 S

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 33 ft. below surface

Pumping at 30 GP M for 0.5 Hrs.

Pumping Method ? Test Pump

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
JJ	326	04-02-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
AJ	9111	04-02-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	75	Septic or Holding, or POWTS Tank	>	50

Comment:

Created On: 03-24-2026 Updated On: 10-15-2026 Review Status: APPROVED