Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM410

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARTIN, MIKE			Phone #
Mailing Address: 2946 RICHARDSON			
City: FITCHBURG	State: WI	Zip Code: 53711	
County: Juneau	Co. Permit #:	Notification #: 10201204201	Completed: 03-30-2026

1. Well Location

Town of GERMANTOWN

Fire # (if avail.): N8959

Street Address or Road Name and Number: MALLARD DR.

Subdivision Name	Lot #	Block #
WHISTLING WINGS	189	

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
WALKER, BRUCE A	6143	

Latitude / Longitude in Decimal Degree (DD): 43.96876 °N -90.0664 °W

Method Code: SCR002

Well Plan Approval #:

SE	SW	Section	Township	Range
or Govt Lot #		6	17 N	4 E

Address: WISCONSIN WELL & WATER SYSTEMS LLC 673 FERN AVE GRAND MARSH WI 53936

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.5

Reason for replaced or reconstructed well ?

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.5	Surface	62

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	A	S		A-COARSE S-SAND	Surface	62

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	CRESTLINE PVC 1120, SDR 21 200 PSI, ASTM 2265 F480	Surface	59
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	SS WW 15 SLOT	59	62

9. Static Water Level

6 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 18 GP M for 2 Hrs.

Pumping Method ? Airlift

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method: TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
QUIK GROUT	Surface	55	6 S

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
BW	6143	04-23-2026
Drill Rig Operator	Lic or Reg #	Date Signed
DC	9106	03-30-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	100	Septic or Holding, or POWTS Tank	>	50

Comment: WATER SAMPLE TO BE TAKEN AT TIME OF PUMP HOOK UP

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	05/28/2026	

Created On: 03-31-2026 Updated On: 05-28-2026 Review Status: APPROVED