Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM466

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: NASI CONST			Phone #
Mailing Address: 13706 SKY BLUE LANE			
City: MANITOWISH WATERS	State: WI	Zip Code: 54545	
County: Vilas	Co. Permit #:	Notification #: 10024292201	Completed: 04-06-2026

1. Well Location

Town of MANITOWISH WATERS

Fire # (if avail.): 13706

Street Address or Road Name and Number: SKY BLUE LANE

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
BINZ, STEVE E	3570	

Latitude / Longitude in Decimal Degree (DD): 46.1476 °N -89.8745 °W

Method Code: GPS008

Well Plan Approval #:

NW or Govt Lot #	SE	Section	Township	Range
		4	42 N	5 E

Address: BINZ BROTHERS WELL DRILLING 6400 ODANAH RD
HURLEY WI 54534-9736

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		3.9

Reason for replaced or reconstructed well ?

3. Well serves 1 # of HOME

Private,potable Borehole

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	50

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		X		X-SAND & CLAY	Surface	40
		S		S-SAND	40	50

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18.97 LBS/FT WHEATLAND WELDED	Surface	44
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
4	SS ALLOY MACHINE 10 SLOT	44	50

9. Static Water Level

21 ft. below ground surface

10. Pump Test

Pumping level 30 ft. below surface

Pumping at 35 GP M for 1 Hrs.

Pumping Method ? Airlift

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method: MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	44	4 S

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
SB	3570	04-06-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
SB	7323	04-06-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS treatment component (septic tanks, aerobic treatment units or filters)		70	POWTS dispersal component (soil absorption unit or mound)		85

Comment:

Created On: 04-06-2026 Updated On: 10-15-2026 Review Status: APPROVED