Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM495

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ROCK CITY HOMES	Phone #
Mailing Address: 6457 GRASSRIDGE RD.	
City: ROCKFORD	State: IL — Zip Code: 61108
County: Juneau	Co. Permit #: — Notification #: 10201204203 — Completed: 03-31-2026
Well Constructor (Business Name): WALKER, BRUCE A	Lic. #: 6143 — Facility ID # (Public Wells):
Address: WISCONSIN WELL & WATER SYSTEMS LLC 673 FERN AVE GRAND MARSH WI 53936	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.9

1. Well Location

Town of GERMANTOWN	Fire # (if avail.): W5651
Street Address or Road Name and Number: SUNSHINE CT	
Subdivision Name: SUNSET LAKE	Lot #: 25 — Block #:
Latitude / Longitude in Decimal Degree (DD): 43.89903 °N -90.05329 °W	Method Code: SCR002
NW SW or Govt Lot #:	Section: 32 — Township: 17 N — Range: 4 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10.25	Surface	76
6	76	123

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	Yes
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes			Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
N	S		N-FINE S-SAND	Surface	71
S	N		S-SOFT/LOOSE N-SANDSTONE	71	73
H	N		H-HARD/FIRM N-SANDSTONE	73	123

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	CRESTLINE PVC 1120, SDR 21 200 PSI, ASTM 2265 F480 WITH SHALE TRAP	Surface	76
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

14 ft. below ground surface

10. Pump Test

Pumping level 35 ft. below surface

Pumping at 18 GP M for 2 Hrs.

Pumping Method ? Test Pump

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
QUIK GROUT	Surface	74	8 S

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
BW	6143	04-14-2026
Drill Rig Operator	Lic or Reg #	Date Signed
DC	9106	04-06-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Sewer - Building Sanitary	>	18

Comment: WATER SAMPLE TO BE TAKEN AT TIME OF PUMP HOOK UP

ENCOUNTERED INTERMITTENT FRACTURES THROUGHOUT THE SANDSTONE FORMATION. PLACED 1 BAG OF 3/8" CHIPS AT THE BOTTOM OF ANNULAR SPACE TO SEAL ANY FRACTURES, ALLOWING GROUT TO BE PLACE TO SURFACE.

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	05/28/2026	

Created On: 04-07-2026 Updated On: 05-28-2026 Review Status: APPROVED