Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM510

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TOWN OF NEWTON			Phone #
Mailing Address: N8309 COUNTY ROAD B			
City: WESTFIELD	State: WI	Zip Code: 53964	
County: Marquette	Co. Permit #:	Notification #: 10215925701	Completed: 04-30-2026

Well Constructor (Business Name): FARAGO, TERRY	Lic. #: 41	Facility ID # (Public Wells):	
Address: N6079 8TH AVE PLAINFIELD WI 54966-9757		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity:	

1. Well Location

Town of NEWTON				Fire # (if avail.): N8309
Street Address or Road Name and Number: COUNTY ROAD B				
Subdivision Name:		Lot #:		Block #:
Latitude / Longitude in Decimal Degree (DD): 43.94176 °N -89.44557 °W				Method Code: GPS008
NE SE or Govt Lot #:		Section: 17	Township: 17 N	Range: 9 E

2. Well Type Replacement

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?: NO WATER

Construction Type: Drilled

3. Well serves 1 # of TOWN HALL

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	123

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	Y			Y-SAND & GRAVEL	Surface	31
	C			C-CLAY	31	65
	Y			Y-SAND & GRAVEL	65	90
S	N	G		S-SOFT/LOOSE N-SANDSTONE G-W/GRAVEL/STONES	90	95
S	N			S-SOFT/LOOSE N-SANDSTONE	95	102
H	N			H-HARD/FIRM N-SANDSTONE	102	123

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO A53 6.625 X.280 WALL WELDED TOGETHER WEIGHT 1,953.91	Surface	103
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	OPEN HOLE	103	123

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENT ALONG CASING	Surface		

9. Static Water Level

8 ft. below ground surface

10. Pump Test

Pumping level 8 ft. below surface

Pumping at 50 GP M for 1.5 Hrs.

Pumping Method ? Airlift

11. Well Is

30 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
TF	41	05-13-2026
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS treatment component (septic tanks, aerobic treatment units or filters)		52	POWTS dispersal component (soil absorption unit or mound)		67

Comment:

Created On: 04-08-2026 Updated On: 05-22-2026 Review Status: APPROVED