Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM513

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DILEO, MICHEAL	Phone #
Mailing Address: W5468 DIXIE LANE	
City: WESTFIELD	State: WI / Zip Code: 53964

County	Co. Permit #	Notification #	Completed
Marquette		10216034801	04-24-2026

Well Constructor (Business Name): FARAGO, TERRY	Lic. #: 41	Facility ID # (Public Wells)
Address: N6079 8TH AVE PLAINFIELD WI 54966-9757		Well Plan Approval # / Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity

1. Well Location

Town of NEWTON	Fire # (if avail.): W5468
Street Address or Road Name and Number: DIXIE LANE	

Subdivision Name	Lot #	Block #
CSM 2475		

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.94476 °N -89.43365 °W	GPS008

NW SE or Govt Lot #	Section	Township	Range
	16	17 N	9 E

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NO WATER

Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	100

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	S			S-SAND	Surface	10
		C		C-CLAY	10	15
		Z		Z-CLAY & GRAVEL	15	35
	S	N		S-SOFT/LOOSE N-SANDSTONE	35	79
	H	N		H-HARD/FIRM N-SANDSTONE	79	100

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	US NAPCO PVC NSF .480 SDR 21 SOLVENT WELD 1,517.60	Surface	80
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	OPEN HOLE	80	100

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENT ALONG CASING	Surface		

9. Static Water Level
4 ft. below ground surface

10. Pump Test
Pumping level 4 ft. below surface
Pumping at 35 GP M for 1 Hrs.
Pumping Method ? Airlift

11. Well Is
30 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
TF	41	04-27-2026
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS treatment component (septic tanks, aerobic treatment units or filters)		85	POWTS dispersal component (soil absorption unit or mound)		93

Comment:

Created On: 04-08-2026 Updated On: 05-22-2026 Review Status: APPROVED