# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* ACM606

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: SHODEEN | | | Phone # |
| Mailing Address: 77 N 1ST | | | |
| City: GENEVA | State: IL | Zip Code: 60134 | |
| County: Walworth | Co. Permit #: | Notification #: 10218325601 | Completed: 04-10-2026 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): GEHRING, LANCE M | Lic. #: 6994 | Facility ID # (Public Wells): | |
| Address: LANCE GEHRING WELL DRILLING 8820 KAROW RD TWIN LAKES WI 53181 | | Well Plan Approval #: | Approval Date (mm-dd-yyyy): |
| Hicap Permanent Well #: | Common Well #: | Specific Capacity: 1 | |

**3. Well serves** 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

**1. Well Location**
City of DELAVAN

Fire # (if avail.):

Street Address or Road Name and Number: 505 BARNUM

| Subdivision Name | Lot # | Block # |
|---|---|---|
| | | |

| Latitude / Longitude in Decimal Degree (DD) | | | | Method Code |
|---|---|---|---|---|
| 42.6317 °N | -88.5814 °W | | | GPS008 |

| NE SE or Govt Lot # | Section | Township | Range |
|---|---|---|---|
| | 15 | 2 N | 16 E |

**2. Well Type** New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 9 | Surface | 57 |

| Upper Enlarged Drillhole | | Lower Open Bedrock |
|---|---|---|
| Yes | Rotary - Mud Circulation ..... | No |
| No | Rotary - Air ..... | No |
| No | Rotary - Air & Foam ..... | No |
| No | Drill-Through Casing Hammer | |
| No | Reverse Rotary | |
| No | Cable-tool Bit ____in. dia... | No |
| No | Dual Rotary ..... | No |
| No | Temp. Outer Casing ____in. dia | |
| No | Removed? ____depth ft. (If NO explain on back side) | |

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | | K | Z | K-COBBLES/BOULDERS Z-W/COBBLES/BOULDERS | Surface | 57 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 5 | PVC SDR21 F480 SOLVENT WELD | Surface | 51 |
| **Dia. (in.)** | **Screen type, material & slot size** | **From (ft.)** | **To (ft.)** |
| 5 | STAINLESS STEEL #20 | 51 | 57 |

**7. Grout or Other Sealing Material**

Method TREMIE PIPE - PUMPED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| GRANULAR BENTONITE CETCO MIX | Surface | 57 | 8 S |

**9. Static Water Level**
20 ft. below ground surface

**10. Pump Test**
Pumping level 40 ft. below surface
Pumping at 20 GP M for 2 Hrs.
Pumping Method ? Airlift

**11. Well Is**
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

| 13. Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| LG | 6994 | 04-15-2026 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| Sewer - Collector - Sanitary | | 60 |

Comment:

Created On: 04-15-2026 Updated On: 10-15-2026 Review Status: APPROVED