Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM664

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	DOUG SHAFFER
Phone #	
Mailing Address	26492 BLUEBIRD TRL
City	WEBSTER
State	WI
Zip Code	54893
County	Burnett
Co. Permit #	
Notification #	10229857701
Completed	04-23-2026
Well Constructor (Business Name)	MCCULLOUGH AND SONS
Lic. #	44
Facility ID # (Public Wells)	
Address	20335 FOREST BOULEVARD NORTH FOREST LAKE MN 55025-9764
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.2

1. Well Location

Town of MEENON	
Fire # (if avail.)	
Street Address or Road Name and Number	26492 BLUEBIRD TRAIL
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	45.8776 °N -92.40168 °W
Method Code	SCR002
SW SW or Govt Lot #	
Section	7
Township	39 N
Range	16 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	124

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
I	I-SOIL-ORGANIC	Surface	5
S	S-SAND	5	20
Z	Z-CLAY & GRAVEL	20	110
Y	Y-SAND & GRAVEL	110	124

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SDR21 F480	Surface	120
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	STAINLESS STEEL SCREEN 15 SLOT	0	114

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE GROUT	Surface	114	10 S

9. Static Water Level

42 ft. below ground surface

10. Pump Test

Pumping level 120 ft. below surface

Pumping at 15 GP M for 2 Hrs.

Pumping Method ? Airlift

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
DM	72	04-27-2026
Drill Rig Operator	Lic or Reg #	Date Signed
DAN	7343	04-27-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS holding component (also known as holding tank)		100	POWTS dispersal component (soil absorption unit or mound)		120

Comment:

Created On: 04-17-2026 Updated On: 10-15-2026 Review Status: APPROVED