Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM774

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MANNING, GRANT	Phone #
Mailing Address: 1201 STONERIDGE TER	
City: ROCKELLE	State: IL — Zip Code: 61068
County: Juneau	Co. Permit #: — Notification #: 10229939901 — Completed: 04-17-2026
Well Constructor (Business Name): HEEG WELL AND PUMP LLC	Lic. #: 7855 — Facility ID # (Public Wells):
Address: 5069 TRESTIK DR, AUBURNDALE WI 54412	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.4

1. Well Location

Town of GERMANTOWN	Fire # (if avail.): 5050
Street Address or Road Name and Number: TIMBER RIDGE LN	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 43.906 °N -90.0235 °W	Method Code: GPS008

NW or Govt Lot #	NE	Section	Township	Range
		33	17 N	4 E

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	82

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y		Y-SAND & GRAVEL	Surface	31.5
T	H	N		T-TAN/BROWN H-HARD/FIRM N-SANDSTONE	31.5	82

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STANDARD STEEL, ASTM A53,NTP-TRI ,WELDED JOINT	Surface	31.5
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

34 ft. below ground surface

10. Pump Test

Pumping level 82 ft. below surface

Pumping at 20 GP M for 1 Hrs.

Pumping Method ? Airlift

11. Well Is

12 in. above grade

Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		1 S

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
CH	7316	04-21-2026
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS holding component (also known as holding tank)		150	POWTS dispersal component (soil absorption unit or mound)		150

Comment:

Created On: 04-21-2026 Updated On: 05-14-2026 Review Status: APPROVED