Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM847

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DOOR COUNTY DESIGN BUILD	Phone #: (920)421-8000
Mailing Address: 317 N. 17TH DR	
City: STURGEON BAY	State: WI — Zip Code: 54235

County	Co. Permit #	Notification #	Completed
Door		10210017701	04-23-2026

Well Constructor (Business Name): WESLOW WATER SYSTEMS INC	Lic. #: 6400	Facility ID # (Public Wells):
Address: 1710 FLOWING WELLS CT SUAMICO WI 54173		Well Plan Approval #: Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.5

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location
Town of LIBERTY GROVE

Fire # (if avail.): 10703

Street Address or Road Name and Number: LAKEWOOD LN.

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
45.1908 °N -87.0536 °W	GPS008

NE SE or Govt Lot #	Section	Township	Range
	2	31 N	28 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
12	Surface	6
9	6	170
6	170	242

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 6in. dia	
Yes	Removed? 10depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Z	Z-CLAY & GRAVEL	Surface	5
L	L-LIMESTONE/DOLOMITE	5	242

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P.E. A53 18.97# NUCOR WELDED	Surface	170
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material
Method BRADENHEAD

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	170	35 S

9. Static Water Level
40 ft. below ground surface

10. Pump Test
Pumping level 100 ft. below surface
Pumping at 30 GP M for 1 Hrs.
Pumping Method ? Airlift

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
A.W.	6172	04-24-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
J.S.	9069	04-24-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS treatment component (septic tanks, aerobic treatment units or filters)		30	POWTS dispersal component (soil absorption unit or mound)		59

Comment:

Created On: 04-24-2026 Updated On: 05-22-2026 Review Status: APPROVED