Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM863

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PRILL, DENNIS	Phone #: (920)428-4749
Mailing Address: E6414 COUNTY RD OO	
City: CLINTONVILLE	State: WI — Zip Code: 54929
County: Waupaca	Co. Permit #:
Notification #: 10145217401	Completed: 04-03-2026
Well Constructor (Business Name): HINTZKE WELL DRILLING INC	Lic. #: 267
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: N5072 HINTZKE RD NEW LONDON WI 54961-9802	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0	

1. Well Location

Town of UNION	Fire # (if avail.): E6414
Street Address or Road Name and Number: COUNTY RD OO	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 44.5757 °N -88.9044 °W	Method Code: GPS008
SE SE or Govt Lot #:	Section: 3 — Township: 24 N — Range: 13 E

2. Well Type Replacement

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?: POINT FAILING

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	460

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	Yes
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T		Y		T-TAN/BROWN Y-SAND & GRAVEL	Surface	42
T		Z		T-TAN/BROWN Z-CLAY & GRAVEL	42	121
		Q		Q-GRANITE	121	460

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	US NUCORE 280 WALL A53 WELD	Surface	123
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		2 S

9. Static Water Level

15 ft. below ground surface

10. Pump Test

Pumping level 300 ft. below surface

Pumping at 12 GP M for 3 Hrs.

Pumping Method ? Test Pump

11. Well Is

24 in. above grade

Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

POINT WILL BE FILLED AND SEALED AT TIME OF HOOKUP

Filled & Sealed Well(s) as needed? Yes

WEL FILLED AND SEALED 4/24/2026

13. Constructor / Supervisory Driller	Lic #	Date Signed
JCH	6935	04-24-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
GEV	9482	04-24-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS treatment component (septic tanks, aerobic treatment units or filters)		50	POWTS dispersal component (soil absorption unit or mound)		65

Comment: FIRST ATTEMPT WELL WAS STOPPED AT 325 FT AND FRACKING WAS UNSUCCESSFUL. WELL WAS THEN DRILLED TO 460 FT AND FRACKED AGAIN

Rehab Type	Rehab Date	Result Text
Hydrofracture	04/03/2026	0 GPM

Created On: 04-24-2026 Updated On: 05-11-2026 Review Status: APPROVED