Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM939

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BABLITCH, STEVE			Phone #: (414)333-0091
Mailing Address: 6437 ROSY LANE			
City: RIDGEWAY	State: WI	Zip Code: 53582	
County: Iowa	Co. Permit #:	Notification #: 10246938001	Completed: 04-28-2026

Well Constructor (Business Name): FAHERTY, JEFFERY A	Lic. #: 6819	Facility ID # (Public Wells):	
Address: PO BOX 247 PLATTEVILLE WI 53818		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.8	

1. Well Location

Town of RIDGEWAY				Fire # (if avail.): 6437
Street Address or Road Name and Number: ROSY LANE				
Subdivision Name		Lot #		Block #
Latitude / Longitude in Decimal Degree (DD): 43.0168 °N -90.0109 °W				Method Code: SCR002
SW SW or Govt Lot #	Section: 3	Township: 6 N	Range: 4 E	

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOUSE & SHED
Private,potable Drillhole
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	166
6	166	265

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	Yes
Yes	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 10in. dia	
Yes	Removed? 10depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T		C		T-TAN/BROWN C-CLAY	Surface	10
		N		N-SANDSTONE	10	12
		N	C	N-SANDSTONE C-CLAYEY	12	20
		L		L-LIMESTONE/DOLOMITE	20	45
	B	L	M	B-BROKEN L-LIMESTONE/DOLOMITE M-SILTY	45	78
Y		H		Y-YELLOW H-SHALE	78	110
R		H		R-RED H-SHALE	110	134
E		H		E-GREEN H-SHALE	134	139
Y		H		Y-YELLOW H-SHALE	139	148
G		H		G-GRAY H-SHALE	148	185
R		H		R-RED H-SHALE	185	187
G		H		G-GRAY H-SHALE	187	265

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NIKO TUBE A53 STEEL 6.625 .280 PLAIN END WELDED	Surface	166
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method TREMIE PIPE - PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	166	75 S

9. Static Water Level	11. Well Is	
116 ft. below ground surface	24 in. above grade	
10. Pump Test	Developed ?	Yes
Pumping level 155 ft. below surface	Disinfected ?	Yes
Pumping at 30 GP M for 1 Hrs.	Capped ?	Yes
Pumping Method ? Airlift		

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
JF	6819	04-28-2026
Drill Rig Operator	Lic or Reg #	Date Signed
JR	7451	04-28-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS treatment component (septic tanks, aerobic treatment units or filters)	>	25	POWTS dispersal component (soil absorption unit or mound)	>	50

Comment: 5 SACKS OF BENTONITE CHIPS WERE USED WHILE GROUTING FROM 47' UP TO 45'.

Created On: 04-28-2026 Updated On: 05-28-2026 Review Status: APPROVED