Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACM979

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARTEN BUILDING AND DESIGN	Phone #
Mailing Address: PO BOX 64	
City: SUN PRAIRIE	State: WI — Zip Code: 53590

County	Co. Permit #	Notification #	Completed
Dane	00052	10245930901	04-29-2026

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
WEBSTER & SONS WELL DRILLING, LLC	9242	

Address: 415 N. MAIN STREET, POYNETTE WI 53955

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.3

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

1. Well Location

Village of WINDSOR

Fire # (if avail.): 3306

Street Address or Road Name and Number: 3306 COLTON WAY

Subdivision Name	Lot #	Block #
WINDSOR GARDENS	35	

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.2129 °N -89.2549 °W	GPS008

SE	SW	Section	Township	Range
or Govt Lot #		25	9 N	10 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.8	Surface	162
6	162	237
5	237	261

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		F	C	F-FILL C-CLAYEY	Surface	4
		Z		Z-CLAY & GRAVEL	4	38
		K	C	K-COBBLES/BOULDERS C-CLAYEY	38	45
		Z		Z-CLAY & GRAVEL	45	72
		Z	S	Z-CLAY & GRAVEL S-SANDY	72	101
	M	N		M-MEDIUM N-SANDSTONE	101	135
		N	H	N-SANDSTONE H-SHALEY	135	157
	H	N		H-HARD/FIRM N-SANDSTONE	157	175
	S	N	H	S-SOFT/LOOSE N-SANDSTONE H-SHALEY	175	230
	H	N		H-HARD/FIRM N-SANDSTONE	230	237
T	H	N		T-TAN/BROWN H-HARD/FIRM N-SANDSTONE	237	261

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WHEATLAND A53B PE .280 WALL	Surface	162
5	WHEATLAND A53B PE .258 WALL WITH 5"X6" K-PACKER ON TOP	153	237
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method BRADENHEAD

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	162	25 S

9. Static Water Level	11. Well Is	
44 ft. below ground surface	18 in. above grade	
10. Pump Test	Developed ?	Yes
Pumping level 145 ft. below surface	Disinfected ?	Yes
Pumping at 30 GP M for 1 Hrs.	Capped ?	Yes
Pumping Method ? Airlift		

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
RW	6890	04-30-2026
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	90	Sewer - Building Sanitary	>	60
Building Drain - Sanitary	>	12	Ditch or Culvert	>	40
			Septic or Holding, or POWTS Tank	>	85

Comment:

Created On: 04-30-2026 Updated On: 10-15-2026 Review Status: APPROVED