Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACN007

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: BLEY, JOSEPH	Phone #
Mailing Address: 1762 DERBY CRT	
City: OCONOMOWOC	State: WI — Zip Code: 53066

County	Co. Permit #	Notification #	Completed
Adams		10249164001	04-30-2026

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
BERTRAM JUNEMANN WELL DRILLING INC	84	

Address: 7117 COUNTY ROAD S, RUDOLPH WI 54475

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity
		6

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location
Town of ROME

Fire # (if avail.)

Street Address or Road Name and Number
328 BLUE SKY TRL

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)				Method Code
44.205 °N	-89.8418 °W			GPS008

NE	SE	Section	Township	Range
or Govt Lot #		13	20 N	5 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
DRIVEN POINT FAILURE

Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	57

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		S-SAND	Surface	18
		C		C-CLAY	18	30
		X		X-SAND & CLAY	30	35
		S		S-SAND	35	57

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P.E. A-53 .280 NTP-TRI	Surface	54
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	TELE. SS 12 SLOT ALLOY	54	57

7. Grout or Other Sealing Material
Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		1 S

9. Static Water Level
28 ft. below ground surface

10. Pump Test
Pumping level 33 ft. below surface
Pumping at 30 GP M for 0.5 Hrs.
Pumping Method ? Test Pump

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes
PUMP INSTALLER DOING ABANDONMENT

13. Constructor / Supervisory Driller	Lic #	Date Signed
JJ	6733	04-30-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JJ	9350	04-30-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	60	Septic or Holding, or POWTS Tank	>	40

Comment:

Created On: 04-30-2026 Updated On: 10-15-2026 Review Status: APPROVED