Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACN018

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: FISCHER, MARTIN	Phone #: (920)850-3171
Mailing Address: W9696 ERDINE LN	
City: HORTONVILLE	State: WI — Zip Code: 54944
County: Marinette	Co. Permit #:
Notification #: 10068060701	Completed: 04-30-2026
Well Constructor (Business Name): DRILL BABY DRILL LLC	Lic. #: 9442
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: DBA LUISIER WELL DRILLING INC 220 HANK MARKS DR OCONTO FALLS WI 54154	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0	

1. Well Location

Town of DUNBAR	Fire # (if avail.): N18919
Street Address or Road Name and Number: CC CAMP RD	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 45.64649 °N -88.16924 °W	Method Code: SCR002
SW SE or Govt Lot #:	Section: 30 — Township: 37 N — Range: 19 E

2. Well Type Replacement
of previous unique well # constructed in
Reason for replaced or reconstructed well ?: OLD SANDPOINT
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	40
6	40	241

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	Yes
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	S-SAND	Surface	19
C	C-CLAY	19	24
Q	Q-GRANITE	24	241

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW P.E. 18.97 WHEATLAND A-53	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method TREMIE PIPE - GRAVITY

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	40	6 S

9. Static Water Level
6 ft. below ground surface

10. Pump Test
Pumping level 100 ft. below surface
Pumping at 3 GP M for 1 Hrs.
Pumping Method ? Test Pump

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
KM	5864	04-30-2026
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JM	9432	04-30-2026

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	=	101	Septic or Holding, or POWTS Tank	=	81

Comment: WE WILL BE INSTALLING THE WATER SYSTEM.

Rehab Type	Rehab Date	Result Text
Hydrofracture	05/01/2026	0.00

Created On: 05-01-2026 Updated On: 05-27-2026 Review Status: APPROVED