Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ACN423

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	KLECKNER LIVING TR, KEVIN & STEPHANIE
Phone #	
Mailing Address	5833 GRASSLAND TERR
City	MARSHALL
State	WI
Zip Code	53559

County	Co. Permit #	Notification #	Completed
Dane	00040	10263186701	05-12-2026

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
WEBSTER & SONS WELL DRILLING, LLC	9242	

Address 415 N. MAIN STREET
POYNETTE WI 53955

Well Plan Approval #

Approval Date (mm-dd-yyyy)

Hicap Permanent Well #	Common Well #	Specific Capacity
		3

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

1. Well Location

Town of SUN PRAIRIE

Fire # (if avail.) 2608

Street Address or Road Name and Number
2608 COUNTY HIGHWAY T

Subdivision Name	Lot #	Block #
	1	

Latitude / Longitude in Decimal Degree (DD): 43.1433 °N -89.2053 °W

Method Code: GPS008

NW	SW	Section	Township	Range
or Govt Lot #		21	8 N	11 E

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?
TORE DOWN OLD BUILDINDS. DRILLED NEXT TO NEW

Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	162

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	Yes
No	Rotary - Air & Foam	No
Yes	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WHEATLAND A53B PE .280 WALL	Surface	117
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	117	2 S

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		F	C	F-FILL C-CLAYEY	Surface	6
		Z		Z-CLAY & GRAVEL	6	28
		Z	S	Z-CLAY & GRAVEL S-SANDY	28	45
		G	C	G-GRAVEL/STONES C-CLAYEY	45	54
		Z		Z-CLAY & GRAVEL	54	90
		Y	M	Y-SAND & GRAVEL M-SILTY	90	111
	S	N		S-SOFT/LOOSE N-SANDSTONE	111	117
	H	N		H-HARD/FIRM N-SANDSTONE	117	153
	H	L		H-HARD/FIRM L-LIMESTONE/DOLOMITE	153	162

9. Static Water Level

31 ft. below ground surface

10. Pump Test

Pumping level 37 ft. below surface

Pumping at 18 GP M for 2 Hrs.

Pumping Method ? Test Pump

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

ABANDONED WHEN WELL WAS BEING DRILLED

Filled & Sealed Well(s) as needed? Yes

ABANDONED WHEN WELL WAS BEING DRILLED

13. Constructor / Supervisory Driller	Lic #	Date Signed
RW	6890	05-14-2026
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	60
Animal Barn or Barn Pen	>	200
Building Drain - Sanitary	>	15
Sewer - Building Sanitary	>	60
Silo/Storage Tube	>	200
Septic or Holding, or POWTS Tank	>	90

Comment:

Created On: 05-14-2026 Updated On: 10-15-2026 Review Status: APPROVED