Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AR740

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WOLF, STEVEN			Phone #: (414)742-4262
Mailing Address: N6899 ROSEWOOD DR			
City: ELKHORN	State: WI	Zip Code: 53121	
County: Walworth	Co. Permit #:	Notification #:	Completed: 06-27-1995

1. Well Location

Town of SUGAR CREEK

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name	Lot #	Block #
NORTH LAKE BEACH	2 9	

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
JAMES L DIETZMAN	297	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

Address: 1631 MOUND RD, DELAVAN WI 53115

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

SE	SW	Section	Township	Range
or Govt Lot #		5	3 N	16 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.2

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	120

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	30
X	SAND @ CLAY	30	40
C	CLAY	40	110
Y	SAND @ GRAVEL	110	120

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLK STEEL SAWHILL A53 ASTM P E 18 97 LB	Surface	117
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	STAINLESS STEEL	117	120

9. Static Water Level

55 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 10 GP M for 8 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
MOUNDED BENTONI	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JLD		07-31-1995
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75	Building Overhang		19
			Septic or Holding, or POWTS Tank		60

Comment:

Created On: 10-11-1995 Updated On: 10-11-1995 Review Status: