Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AT491

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RON ASFOOD			Phone #: (608)784-2778
Mailing Address: 1619 NAKOMIS AVE			
City: LA CROSSE	State: WI	Zip Code: 54602	
County: La Crosse	Co. Permit #:	Notification #:	Completed: 10-10-1989

Well Constructor (Business Name): STAUFFER RICHARD H	Lic. #: 231	Facility ID # (Public Wells):	
Address: N5254 HWY 53 ONALASKA WI 54650		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1	

1. Well Location

Town of FARNINGTON

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code:
SW SW or Govt Lot #:	Section: 3	Township: 18 N	Range: 5 W

2. Well Type New Well

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?: WATER SUPPLY

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	46
6	46	77
5	77	100

Upper Enlarged Drillhole: Yes

Lower Open Bedrock:

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	46
N	SANDSTONE	46	100

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6.625	NEW BLACK P.E. STEEL WELD 18.97# .280 WALL ASTMA53-A TAIWANNEW BLACK STEEL P.E. STEEL WELD 14.62# .258 WALL	Surface	46
5.562	ASTM A53-A	35	77
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

35 ft. below ground surface

10. Pump Test

Pumping level 45 ft. below surface

Pumping at 10 GP for 3 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL MUD	Surface	46	

13. Constructor / Supervisory Driller	Lic #	Date Signed
RS		09-27-1989
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
RO		01-05-1989

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Sewer - Building Sanitary		72
Building Overhang		57	Septic or Holding, or POWTS Tank		87

Comment: DRILLER REPORTS 5.6" LINER INSTALLED BECAUSE OF CAVING SAND

Created On: 02-26-1991 Updated On: 10-24-2002 Review Status: