Well Construction Report
WISCONSIN UNIQUE WELL NUMBER AY375

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BRZEZINSKI RACING	Phone #
Mailing Address: W229 N5087 DUPLAINVI	
City: PEWAUKEE	State: WI — Zip Code: 53072
County: Waukesha	Co. Permit #	Notification #	Completed: 11-18-1991
Well Constructor (Business Name): LAYNE WESTERN COMPANY INC	Lic. #: 582	Facility ID # (Public Wells)
Address: W229 N5005 DUPLAINVI PEWAUKEE WI 53072	Well Plan Approval #	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity

1. Well Location

Town of LISBON

Fire # (if avail.)

Street Address or Road Name and Number: N50 W23001 BETKER DR

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.1081 °N -88.2053 °W	GCD013

NW SW or Govt Lot #	Section	Township	Range
	36	8 N	19 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: NEW CONSTRUCTION

Construction Type: Drilled

3. Well serves # of INDUSTRY

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	420
6	420	760

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Air .....

Rotary - Mud Circulation .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	B	G	L	GRAVEL @ BROKEN SLABS OF LIMESTONE	Surface	11
Y		L		LIGHT YELLOW BROWN LIMESTONE	11	180
		L	H	LIMESTONE W/TRACES OF GREEN SHALE	180	250
G		H		GRAY/GREEN SHALE	250	300
G		H		GRAY SHALE	300	390
T		L		BROWN LIMESTONE	390	420
T		L		LIMESTONE BROWNISH IN COLOR	420	720
		L	N	LIMESTONE W/TRACES OF SANDSTONE	720	760

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
10	NEW STEEL BL PE WELDED ASTM A53 40.48 1B	Surface	15
6	ASTM A53 18.97 1B NEW STEEL BL PE WELDED	12	420
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method PRESSURE PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	420	388

9. Static Water Level	11. Well Is
410 ft. below ground surface	24 in. above grade
10. Pump Test	Developed ? Yes
Pumping level _____ ft. below surface	Disinfected ? Yes
Pumping at _____ GP for _____ Hrs.	Capped ? Yes
Pumping Method ?	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
WM		11-25-1991
Drill Rig Operator	Lic or Reg #	Date Signed
LS		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 02-12-1992 Updated On: 07-11-2019 Review Status: