Well Construction Report
WISCONSIN UNIQUE WELL NUMBER BA329

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: NIAGARA TELEPHONE CO	Phone #: (715)251-3116
Mailing Address: 1141 MAIN ST	
City: NIAGARA	State: WI — Zip Code: 54121
County: Florence	Co. Permit #: — Notification #: — Completed: 12-11-1990
Well Constructor (Business Name): KLEIMAN PUMP AND WELLDRILLING IN	Lic. #: 575 — Facility ID # (Public Wells):
Address: P O BOX 704 IRON MOUNTAIN MI 49801	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 1.3

1. Well Location

Town of FLORENCE

Fire # (if avail.):

Street Address or Road Name and Number: CARPENTER RD

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

SW NE or Govt Lot #: — Section: 4 — Township: 39 N — Range: 19 E

2. Well Type New Well

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	44

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes			Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Q	S	G	SAND @ GRAVEL CAVING BROWN,LOOSE	Surface	30
Q	S		BROWN SAND, CAVING, FINE CLEAN	30	44

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW ERW A-53 BLACKSTEEL 18.97#/FT P.E. 0.280" WALL	Surface	41
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	4' STAINLESS #304	41	44

9. Static Water Level

17 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 30 GP for 0.5 Hrs.

Pumping Method ?

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
HPK		04-01-1991
Drill Rig Operator	Lic or Reg #	Date Signed
DN		12-11-1990

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		50
Building Overhang		2500
Shoreline/Pool		200
Nonconforming Pit or Alcove		60
Sewer - Building Sanitary		40
Septic or Holding, or POWTS Tank		20

Comment:

Created On: 07-12-1991 Updated On: 07-12-1991 Review Status: