Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CD004

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: GEORGE HOFFMAN	Phone #: (608)786-1562
Mailing Address: 473 W ELM	
City: WEST SALEM	State: WI — Zip Code: 54669
County: La Crosse	Co. Permit #: W01316 — Notification #: — Completed: 02-22-1989
Well Constructor (Business Name): STAUFFER RICHARD H	Lic. #: 231 — Facility ID # (Public Wells):
Address: N5262 HWY 53 ONALASKA WI 54650	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.3

1. Well Location

Town of ONALASKA

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name	Lot #	Block #
APPLE VALLEY #2	00041	

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

NW or Govt Lot #	NW	Section	Township	Range
		21	17 N	7 W

2. Well Type New Well

of previous unique well # CD004 constructed in 89

Reason for replaced or reconstructed well ?

WATER SUPPLY

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	189
6	189	230

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Yes — Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	6
H	SHALE	6	30
N	SANDSTONE	30	230

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6.62	NEW BLACK-P.E. STEEL-WELD 18.97 LB. .280 WELLASTM-A-53-A	Surface	189
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

160 ft. below ground surface

10. Pump Test

Pumping level 190 ft. below surface

Pumping at 10 GP for 3 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method TRIMMER

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT	Surface	189	20

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RS		03-08-1989
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
LO		03-01-1989

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		65
Building Drain - Sanitary		27
Building Overhang		8

Type	Qualifier	Distance
Foundation Drain to Clearwater		10
Sewer - Building Sanitary		21
Septic or Holding, or POWTS Tank		48

Comment:

Created On: 06-07-1989 Updated On: 06-07-1989 Review Status: