Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CE541

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PETER JOHNSON			Phone #: (414)784-6416
Mailing Address: 2849 S 126TH ST			
City: NEW BERLIN	State: WI	Zip Code: 53151	
County: Door	Co. Permit #:	Notification #:	Completed: 05-13-1992

1. Well Location

Town of GIBRALTAR

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name	Lot #	Block #
WILD FLOWER	26	

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
ERWIN JORNS	443	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

Well Plan Approval #:

SE	SW	Section	Township	Range
or Govt Lot #		18	30 N	27 E

Address: PO BOX 44
EGG HARBOR WI 54209-0044

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.4

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	11
8	11	198
6	198	300

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 8in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
I	GROUND	Surface	1
L	LIMEROCK	1	300

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PLAIN END 18.97# ASTMA-53-GR-BSAWHILL TUBULAR	Surface	198
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

164 ft. below ground surface

10. Pump Test

Pumping level 200 ft. below surface

Pumping at 15 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	198	62 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
EJ		06-25-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JJ		06-25-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Septic or Holding, or POWTS Tank		37

Comment:

Created On: 09-30-1992 Updated On: 09-30-1992 Review Status: