Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CE952

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RICHARD VOGT			Phone #
Mailing Address: 935 W BROOK DR			
City: PLAIN	State: WI	Zip Code: 53577	
County: Sauk	Co. Permit #	Notification #	Completed: 02-17-1992

1. Well Location

Town of FRANKLIN

Fire # (if avail.)

Street Address or Road Name and Number: DEAD END RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
PREM, ANTHONY	687	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

Well Plan Approval #

SW	NW	Section	Township	Range
or Govt Lot #		9	9 N	4 E

Address: RT 2
SPRING GREEN WI 53588-9802

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		1.6

Reason for replaced or reconstructed well ?
NEW HOME

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	163
6	163	180

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
R		C		CLAY RED	Surface	18
T		N		BR. SAND STONE	18	63
T		N		BR SAND STONE CAVING LAYERS	63	175
I		N		WH. SANDSTONE	175	180

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAW HILL 19.45# WELDED A53B	Surface	176
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

92 ft. below ground surface

10. Pump Test

Pumping level 99 ft. below surface

Pumping at 11 GP for 10 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material

Method PUMPED N CEMENT

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
N CEMENT	Surface	163	62

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
TP		02-21-1992
Drill Rig Operator	Lic or Reg #	Date Signed
TP		02-21-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		250
Building Overhang		19

Type	Qualifier	Distance
Foundation Drain to Clearwater		20
Sewer - Building Sanitary		31
Septic or Holding, or POWTS Tank		45

Comment:

Created On: 05-21-1992 Updated On: 05-21-1992 Review Status: