Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CH899

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: LARRY NICHOLS			Phone #
Mailing Address: 1609 ARMSTRONG ST			
City: MARINETTE	State: WI	Zip Code: 54143	
County: Marinette	Co. Permit #	Notification #	Completed: 05-06-1992

Well Constructor (Business Name): JOHNSON, GREGORY L	Lic. #: 625	Facility ID # (Public Wells)	
Address: N3719 LOUCKS RD PESHTIGO WI 54157-9750		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 1	

1. Well Location

Town of PORTERFIELD

Fire # (if avail.)

Street Address or Road Name and Number: GRASSER RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

NW NE or Govt Lot #	Section: 21	Township: 31 N	Range: 22 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	5
6	5	150

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 6in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	18
C	CLAY	18	40
S	SAND	40	122
L	LIMEROCK	122	150

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM-53-A V.S.P. CO. 1780 P.S.I. THREADED @ COUPLE	Surface	123
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 10 GP for 16 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PUDDLED CLAY	Surface	5	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
GJ		05-06-1992
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60
Building Drain - Sanitary		25

Type	Qualifier	Distance
Building Overhang		3
Sewer - Building Sanitary		25
Septic or Holding, or POWTS Tank		40

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: