Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CN593

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DAN MARTIN			Phone #
Mailing Address: RT 3			
City: SHAWANO	State: WI	Zip Code: 54166	
County: Shawano	Co. Permit #	Notification #	Completed: 12-28-1990

Well Constructor (Business Name): DILLENBURG DANIEL	Lic. #: 196	Facility ID # (Public Wells)	
Address: RT 3 BOX 247 SHAWANO WI 54166		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 3.3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of BELLE PLAINE

Fire # (if avail.)

Street Address or Road Name and Number
CTM

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W

Method Code

NE NE or Govt Lot #	Section: 6	Township: 26 N	Range: 15 E	

2. Well Type Replacement
of previous unique well # constructed in 90

Reason for replaced or reconstructed well ?
DRY

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	63

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Yes Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	26
C	CLAY	26	48
S	SAND	48	63

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53 18.97 SAWHILL WELDED	Surface	59
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	JOHNSON STAINLESS STEEL 12 SLOT	59	63

7. Grout or Other Sealing Material
Method CIRCULATION

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	59	

9. Static Water Level
20 ft. below ground surface

10. Pump Test
Pumping level 32 ft. below surface
Pumping at 40 GP for 2 Hrs.
Pumping Method ?

11. Well Is
20 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ?

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
DD		01-09-1991
Drill Rig Operator	Lic or Reg #	Date Signed
		01-09-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		150	Building Overhang		46
			Septic or Holding, or POWTS Tank		100

Comment:

Created On: 04-02-1991 Updated On: 04-02-1991 Review Status: