Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CO275

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: DAVE RITTER	Phone #: (608)783-1869
Mailing Address: 638 11TH AVE N	
City: ONALASKA	State: WI — Zip Code: 54636
County: La Crosse	Co. Permit #: W05739 — Notification #: — Completed: 06-04-1992
Well Constructor (Business Name): OINES, ROY E	Lic. #: 280 — Facility ID # (Public Wells):
Address: 406 WALNUT DR, HOLMEN WI 54636-9605	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.5

1. Well Location

Town of ONALASKA				Fire # (if avail.):
Street Address or Road Name and Number: APPLE BLOSSOM TRL				
Subdivision Name: APPLE VALLEY			Lot #: 00006	Block #:
Latitude / Longitude in Decimal Degree (DD): °N °W				Method Code:
SE NE or Govt Lot #:	Section: 20	Township: 17 N	Range: 7 W	

2. Well Type New Well
of previous unique well #: — constructed in:
Reason for replaced or reconstructed well ?: WATER SUPPLY
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.5	Surface	90
6	90	208

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Yes — Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	30
N	SAND STONE	30	65
H	SHALE	65	85
N	SANDSTONE	85	208

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK P.E. STEEL-WELD 18.97# .280 WALL ASTMA-53 SAWHILL	Surface	90
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
120 ft. below ground surface

10. Pump Test
Pumping level 140 ft. below surface
Pumping at 10 GP for 3 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT	Surface	90	11

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RO		06-04-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
RO		06-04-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Foundation Drain to Clearwater		11
Building Drain - Sanitary		20	Sewer - Building Sanitary		35
Building Overhang		10	Septic or Holding, or POWTS Tank		70

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: