Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CP768

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: EKSTRAND, JAN			Phone #: (715)463-2692
Mailing Address: 23476 JOHNSON RD			
City: GRANTSBURG	State: WI	Zip Code: 54840	
County: Burnett	Co. Permit #:	Notification #:	Completed: 09-08-1995

1. Well Location

Town of GRANTSBURG

Fire # (if avail.):

Street Address or Road Name and Number: JOHNSON RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
LYLE C SULLIVAN	120	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

Well Plan Approval #:

NE	SE	Section	Township	Range
or Govt Lot #		21	38 N	19 W

Address: 1467 300TH AVE
FREDERIC WI 54837-9593

Approval Date (mm-dd-yyyy):

2. Well Type Replacement

of previous unique well #: constructed in:

Hicap Permanent Well #	Common Well #	Specific Capacity
		2.5

Reason for replaced or reconstructed well ?: NOT ENOUGH WATER

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	20
4	20	84

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit 7in. dia...
Dual Rotary .....
Temp. Outer Casing 8in. dia

Yes Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	42
C	CLAY	42	62
G	GRAVEL	62	75
S	SAND	75	84

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	USA ASTMA53 WELDED JNTS WGHT 1079 THCKNS IN IN 237	Surface	80
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	STAINLESS STEEL	80	84

9. Static Water Level

38 ft. below ground surface

10. Pump Test

Pumping level 42 ft. below surface

Pumping at 10 GP M for 10 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY SLURRY	Surface	20	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

PLAN TO DO

13. Constructor / Supervisory Driller	Lic #	Date Signed
LCS		09-30-1995
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		55	Building Overhang		37
			Septic or Holding, or POWTS Tank		40

Comment:

Created On: 12-15-1995 Updated On: 12-15-1995 Review Status: