Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CQ775

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ANTHONY WRENSCH			Phone #: ( )788-6368
Mailing Address: W4117 CT M			
City: COON VALLEY	State: WI	Zip Code: 54623	
County: La Crosse	Co. Permit #: W03773	Notification #	Completed: 01-10-1991

Well Constructor (Business Name): HOLLER NORMAN	Lic. #: 252	Facility ID # (Public Wells)	
Address: 4049 STATE RD LA CROSSE WI 54601		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.4	

1. Well Location

Town of GREENFIELD

Fire # (if avail.): W4117

Street Address or Road Name and Number: CTH M

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)		Method Code
43.7497 °N	-91.1111 °W	GCD013

NE or Govt Lot #	NE	Section	Township	Range
		29	15 N	6 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: WATER

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	63
6	63	110

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 10in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	31
H	SHALE	31	43
N	SAND ROCK	43	110

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLACK PLAIN-END VENEZULA .280 18.97 P/E ASTM A53	Surface	65
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

63 ft. below ground surface

10. Pump Test

Pumping level 91 ft. below surface

Pumping at 10 GP for 8 Hrs.

Pumping Method ?

11. Well Is

15 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method C PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT	Surface	63	7

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
NH		01-16-1991
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60
Nonconforming Pit or Alcove		164

Type	Qualifier	Distance
Sewer - Building Sanitary		33
Septic or Holding, or POWTS Tank		7

Comment:

Created On: 04-03-1991 Updated On: 04-30-2020 Review Status: