Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CU110

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BRUCE KEITHS			Phone #
Mailing Address: N6835 RAYMOND RD			
City: PARDEEVILLE	State: WI	Zip Code: 53954	
County: Columbia	Co. Permit #	Notification #	Completed: 06-24-1991

1. Well Location

Town of PACIFIC/CALEDONIA

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #
LAKE GEORGE ESTS	00035	

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
DAVIS, FLOYD	678	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

NE	NE	Section	Township	Range
or Govt Lot #		14	12 N	9 E

Address: RT 3 BOX 644
MONTELLO WI 53949-9378

Well Plan Approval #

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		8.3

Reason for replaced or reconstructed well ?

NEW HOME

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	130

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit 6in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y		SAND @ GRAVEL	Surface	61
	N	X		FINE SAND @ CLAY	61	92
	S	N		SOFT SANDSTONE	92	119
	H	N		HARD SANDSTONE	119	130

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLK STEEL T@C 19.45#/FT ASTM A53 1780 PSIVSP CO	Surface	119
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

54 ft. below ground surface

10. Pump Test

Pumping level 57 ft. below surface

Pumping at 25 GP for 1 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	Lic or Reg #	Date Signed
FD		02-24-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		56	Sewer - Building Sanitary		35
Building Overhang		17	Septic or Holding, or POWTS Tank		37

Comment:

Created On: 04-23-1992 Updated On: 04-23-1992 Review Status: