Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CU686

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JOHN MEIER			Phone #
Mailing Address: 4351 CO HWY P			
City: CROSS PLAINS	State: WI	Zip Code: 53528	
County: Dane	Co. Permit #: W04265	Notification #	Completed: 02-11-1991

Well Constructor (Business Name): RICKARD DEAN E	Lic. #: 481	Facility ID # (Public Wells)	
Address: P O BOX 93 LINDEN WI 53553		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of CROSS PLAINS

Fire # (if avail.)

Street Address or Road Name and Number: 4351 CO HWY P

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 43.0952 °N -89.6532 °W
Method Code: GCD013

SE SW or Govt Lot #	Section: 10	Township: 7 N	Range: 7 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NO WATER

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	105
6	105	140

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		CLAY	Surface	15
		C	S	CLAY-SAND	15	25
	S	H		SOFT SHALESTONE	25	100
		H		SHALESTONE	100	140

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK ST'D STEEL 18.97# P.E. WELDED ASTM A53.280 W.T. HKK	Surface	104
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
40 ft. below ground surface

10. Pump Test
Pumping level 45 ft. below surface
Pumping at 15 GP for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method CEMENT GROUT

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	104	33

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DR		02-18-1991
Drill Rig Operator	Lic or Reg #	Date Signed
DR		02-18-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		350	Building Overhang		30
			Septic or Holding, or POWTS Tank		114

Comment:

Created On: 07-15-1991 Updated On: 12-11-2019 Review Status: