Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CX874

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JEFF HANSEN			Phone #
Mailing Address: 574 TOWER RD			
City: HUDSON	State: WI	Zip Code: 54016	
County: St. Croix	Co. Permit #	Notification #	Completed: 11-01-1991

Well Constructor (Business Name): HOYER BROTHERS WELLDRILLING INC	Lic. #: 60	Facility ID # (Public Wells)
Address: RT 1 BAY CITY WI 54723-9801		Well Plan Approval #
		Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 1

1. Well Location

Town of TROY				Fire # (if avail.): 574
Street Address or Road Name and Number: 574 TOWER RD				
Subdivision Name			Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): 44.9418 °N -92.6859 °W				Method Code: GCD013
NE SE or Govt Lot #	Section: 4	Township: 28 N	Range: 19 W	

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

NEW HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	16
6	16	180

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND AND GRAVEL	Surface	130
L	LIMESTONE	130	180

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL PIPE ASTM A-53 19.45 T@C KOREAN DROVE	Surface	130
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

145 ft. below ground surface

10. Pump Test

Pumping level 155 ft. below surface

Pumping at 10 GP for 3 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY SLURRY	Surface	16	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JHH		12-04-1991
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
GJH		12-04-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90
Building Drain - Sanitary		30
Building Overhang		13
Sewer - Building Sanitary		30
Septic or Holding, or POWTS Tank		65

Comment:

Created On: 01-07-1992 Updated On: 07-18-2019 Review Status: